


**KEYA**   
Spring

UPDATE  
16.02.2023

# TOWER A



Back side view



Back side view



Front side view



# TOWER B



Back side view



Back side view




Front side view



# TOWER C



East view



West view



# FINISHING WORK PROGRESS

	<b>Tower A</b>	<b>Tower B - WIP</b>	<b>Tower C - WIP</b>
	Work In Progress	Work In Progress	Work In Progress
<b>Structure Work</b>	14 Floors Completed	14 Floors Completed	12 Floors Completed
<b>Blockwork</b>	13 Floor Completed	14 Floors Completed	9 Floor
<b>Electrical Work</b>	13 Floor Completed	14 Floors Completed	7 Floor
<b>Fire work</b>	10 Floor	11 Floor	3 Floor
<b>MS Railing Work</b>	13 Floor	14 Floor	1 Floor
<b>Grill Work</b>	13 Floor	14 Floor	4 Floor
<b>Plumbing Work</b>	11 Floor	11 Floor	5 Floor
<b>Waterproofing work</b>	10 Floor	10 Floor	2 Floor
<b>Plaster</b>	12 Floor	14 Floor	6 Floor
<b>Tiling</b>	9 Floor	9 Floor	1 Floor
<b>Putty - 1 Coat</b>	11 Floor	10 Floor	NA
<b>Putty - 2 Coat</b>	10 Floor	2 Floor	1 Floor





*Thank You!*

